

Sargent Corporation
Town of Kittery - Route 236 Sewer Extensions

| ID | Task Name | Duration | Start | Finish | Dec 7, '14 | Jan 18, '15 | Mar 1, '15 | Apr 12, '15 | May 24, '15 | Jul 5, '15 | Aug 16, '15 | Sep 27, '15 | Nov 8, '15 | Dec 20, '15 | Jan 31, '16 | Mar 13, '16 | Apr 24, '16 | Jun 5, '16 | Jul 17, '16 | |
|----|--|-----------------|--------------------|---------------------|------------|-------------|------------|-------------|-------------|------------|-------------|-------------|------------|-------------|-------------|-------------|-------------|------------|-------------|--|
| 1 | Pre-Con Meeting | 0 days | Fri 2/27/15 | Fri 2/27/15 | | | ◆ 2/27 | | | | | | | | | | | | | |
| 51 | CMP Right-of-Way Easement Delay | 78 days | Fri 3/6/15 | Wed 6/24/15 | | | ◆ | ■ | | | | | | | | | | | | |
| 50 | Contract Signed | 0 days | Tue 3/24/15 | Tue 3/24/15 | | | ◆ 3/24 | | | | | | | | | | | | | |
| 10 | Mobilization | 5 days | Mon 3/30/15 | Fri 4/3/15 | | | ■ | | | | | | | | | | | | | |
| 11 | PS Site Clearing / Stumping & Roadway Tree Trimming | 5 days | Mon 4/6/15 | Fri 4/10/15 | | | ■ | | | | | | | | | | | | | |
| 12 | Install & Monitor Erosion Control Measures | 147 days | Mon 4/6/15 | Fri 10/30/15 | | | ■ | | | | | | | | | | | | | |
| 23 | Route 236 (Crew 1) STA 202+88 to STA 231+80 | 25 days | Mon 4/6/15 | Fri 5/8/15 | | | ■ | | | | | | | | | | | | | |
| 24 | Install Sewer Piping (2,900') & Manholes (11) | 25 days | Mon 4/6/15 | Fri 5/8/15 | | | ■ | | | | | | | | | | | | | |
| 32 | Martin Road (Crew 2) STA 509+54 to STA 637+87 | 58 days | Mon 4/13/15 | Thu 7/2/15 | | | ■ | | | | | | | | | | | | | |
| 33 | Install Sewer Piping (5,800') & Manholes (21) section 1 | 39 days | Mon 4/13/15 | Fri 6/5/15 | | | ■ | | | | | | | | | | | | | |
| 35 | Ridgewood Drive (Crew 2) STA 700+00 to STA 704+66 | 6 days | Mon 6/8/15 | Mon 6/15/15 | | | ■ | | | | | | | | | | | | | |
| 36 | Install Sewer Piping (470') & Manholes (3) | 6 days | Mon 6/8/15 | Mon 6/15/15 | | | ■ | | | | | | | | | | | | | |
| 34 | Install Sewer Piping (5,800') & Manholes (21) section 2 | 13 days | Tue 6/16/15 | Thu 7/2/15 | | | ■ | | | | | | | | | | | | | |
| 25 | Dana Avenue (Crew 1) STA 400+00 to STA 414+02 | 55 days | Mon 5/11/15 | Tue 7/28/15 | | | ■ | | | | | | | | | | | | | |
| 26 | Install Gravity Piping (950') & Manholes (5) | 14 days | Mon 5/11/15 | Fri 5/29/15 | | | ■ | | | | | | | | | | | | | |
| 27 | Install Force Main Piping & Services (482') | 9 days | Thu 7/16/15 | Tue 7/28/15 | | | ■ | | | | | | | | | | | | | |
| 47 | Install Services | 137 days | Mon 5/11/15 | Fri 11/20/15 | | | ■ | | | | | | | | | | | | | |
| 49 | Install services | 137 days | Mon 5/11/15 | Fri 11/20/15 | | | ■ | | | | | | | | | | | | | |
| 48 | Install services (by Crew #2) | 45 days | Mon 7/6/15 | Fri 9/4/15 | | | ■ | | | | | | | | | | | | | |
| 4 | Binder Paving | 92 days | Mon 5/18/15 | Fri 9/25/15 | | | ■ | | | | | | | | | | | | | |
| 5 | Prep & Pave - Route 236 | 2 days | Mon 5/18/15 | Tue 5/19/15 | | | ■ | | | | | | | | | | | | | |
| 6 | Binder Paving - Martin, Ridgewood | 3 days | Mon 8/24/15 | Wed 8/26/15 | | | ■ | | | | | | | | | | | | | |
| 7 | Dana, Manson, Stevenson, Ranger Dr. | 10 days | Mon 9/14/15 | Fri 9/25/15 | | | ■ | | | | | | | | | | | | | |
| 28 | Manson Road (Crew 1) STA 300+00 to STA 322+00 and STA 800+00 to STA 802+08 | 29 days | Mon 6/1/15 | Fri 7/10/15 | | | ■ | | | | | | | | | | | | | |
| 29 | Install Sewer Piping (3,000') & Manholes (12) | 29 days | Mon 6/1/15 | Fri 7/10/15 | | | ■ | | | | | | | | | | | | | |
| 8 | Surface Paving 2015 | 1 day | Tue 6/2/15 | Tue 6/2/15 | | | ■ | | | | | | | | | | | | | |
| 9 | Surface Paving - Route 236 | 1 day | Tue 6/2/15 | Tue 6/2/15 | | | ■ | | | | | | | | | | | | | |
| 17 | Cross Country West (Crew 1) STA 5+60 to STA 10+89 and STA 126+74 to STA 144+45 and STA 200+00 to STA 202+88 | 120 days | Wed 6/3/15 | Thu 11/19/15 | | | ■ | | | | | | | | | | | | | |
| 18 | Tree Clearing | 2 days | Wed 6/3/15 | Thu 6/4/15 | | | ■ | | | | | | | | | | | | | |
| 19 | Blasting at Cross-Country | 10 days | Mon 6/29/15 | Mon 7/13/15 | | | ■ | | | | | | | | | | | | | |

Date: Fri 7/31/15

| | | | | | | | | | | | | | |
|-----------|-------|-----------------|---|--------------------|---|------------------|---|-----------------------|---|-------------|---|----------|---|
| Task | ■ | Summary | ■ | External Milestone | ◆ | Inactive Summary | ■ | Manual Summary Rollup | ■ | Finish-only | ■ | Progress | ■ |
| Split | | Project Summary | ■ | Inactive Task | ■ | Manual Task | ■ | Manual Summary | ■ | Deadline | ■ | | ■ |
| Milestone | ◆ | External Tasks | ■ | Inactive Milestone | ◆ | Duration-only | ■ | Start-only | ■ | | | | ■ |

Sargent Corporation
Town of Kittery - Route 236 Sewer Extensions

| ID | Task Name | Duration | Start | Finish | Dec 7, '14 | Jan 18, '15 | Mar 1, '15 | Apr 12, '15 | May 24, '15 | Jul 5, '15 | Aug 16, '15 | Sep 27, '15 | Nov 8, '15 | Dec 20, '15 | Jan 31, '16 | Mar 13, '16 | Apr 24, '16 | Jun 5, '16 | Jul 17, '16 |
|----|--|----------|-------------|--------------|------------|-------------|------------|-------------|-------------|------------|-------------|-------------|------------|-------------|-------------|-------------|-------------|------------|-------------|
| 20 | Install Sewer Piping (4,400') & Manholes (17) | 40 days | Fri 9/25/15 | Thu 11/19/15 | | | | | | | | | | | | | | | |
| 30 | Stevenson Road - North Section (Crew 1) STA 322+03 to STA 334+68 | 3 days | Mon 7/13/15 | Wed 7/15/15 | | | | | | | | | | | | | | | |
| 31 | Install Sewer Piping (1,300') & Manholes (4) | 3 days | Mon 7/13/15 | Wed 7/15/15 | | | | | | | | | | | | | | | |
| 13 | Cross Country East (Crew 2) STA 100+00 to STA 117+66 and STA 0+00 to STA 3+00 & Ranger Drive Tie-In | 57 days | Wed 7/15/15 | Fri 10/2/15 | | | | | | | | | | | | | | | |
| 14 | Tree Clearing | 2 days | Wed 7/15/15 | Thu 7/16/15 | | | | | | | | | | | | | | | |
| 15 | Ranger Drive Tie-In | 2 days | Tue 9/8/15 | Wed 9/9/15 | | | | | | | | | | | | | | | |
| 16 | Install Sewer Piping (2100') & Manholes (5) | 17 days | Thu 9/10/15 | Fri 10/2/15 | | | | | | | | | | | | | | | |
| 44 | Pump Station #22 Utility Corridor (Crew 1) | 38 days | Mon 8/3/15 | Thu 9/24/15 | | | | | | | | | | | | | | | |
| 45 | Install sheet pile shoring system | 5 days | Mon 8/3/15 | Fri 8/7/15 | | | | | | | | | | | | | | | |
| 46 | Install Wet Well | 12 days | Wed 9/9/15 | Thu 9/24/15 | | | | | | | | | | | | | | | |
| 57 | Stevenson Road - South Section (Crew 1) STA 232+20 to STA 242+50 | 15 days | Mon 8/3/15 | Fri 8/21/15 | | | | | | | | | | | | | | | |
| 58 | Install Sewer Piping (1,030') & Manholes (5) | 15 days | Mon 8/3/15 | Fri 8/21/15 | | | | | | | | | | | | | | | |
| 21 | I-95 HDD Crossing | 10 days | Mon 8/17/15 | Fri 8/28/15 | | | | | | | | | | | | | | | |
| 22 | Install 16"/10" HDD Piping | 10 days | Mon 8/17/15 | Fri 8/28/15 | | | | | | | | | | | | | | | |
| 52 | Pump Stations - Prefabricated & Internal Piping | 37 days | Wed 8/19/15 | Fri 10/9/15 | | | | | | | | | | | | | | | |
| 55 | Ship date for valves | 0 days | Wed 8/19/15 | Wed 8/19/15 | | | | | | | | | | | | | | | |
| 53 | Ship date for pump stations 23 & 24 | 0 days | Mon 8/24/15 | Mon 8/24/15 | | | | | | | | | | | | | | | |
| 54 | Ship date for pump station 22 | 0 days | Wed 9/23/15 | Wed 9/23/15 | | | | | | | | | | | | | | | |
| 56 | Set & Install Internal Suction and Discharge Piping | 10 days | Mon 9/28/15 | Fri 10/9/15 | | | | | | | | | | | | | | | |
| 40 | Pump Station #23 Manson Road (Crew 1) | 6 days | Mon 8/24/15 | Mon 8/31/15 | | | | | | | | | | | | | | | |
| 41 | Install Wet Well | 6 days | Mon 8/24/15 | Mon 8/31/15 | | | | | | | | | | | | | | | |
| 42 | Pump Station #24 Martin Road (Crew 1) | 5 days | Tue 9/1/15 | Tue 9/8/15 | | | | | | | | | | | | | | | |
| 43 | Install Wet Well | 5 days | Tue 9/1/15 | Tue 9/8/15 | | | | | | | | | | | | | | | |
| 2 | Contract Substantial Completion | 0 days | Mon 1/18/16 | Mon 1/18/16 | | | | | | | | | | | | | | | |
| 37 | Surface Paving 2016 | 13 days | Mon 5/16/16 | Wed 6/1/16 | | | | | | | | | | | | | | | |
| 38 | Prep for Surface Paving | 10 days | Mon 5/16/16 | Fri 5/27/16 | | | | | | | | | | | | | | | |
| 39 | Surface Paving | 10 days | Thu 5/19/16 | Wed 6/1/16 | | | | | | | | | | | | | | | |
| 3 | Contract Final Completion | 0 days | Mon 6/27/16 | Mon 6/27/16 | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | |
|-------------------|-----------|--|-----------------|--|--------------------|--|------------------|--|-----------------------|--|-------------|--|
| Date: Fri 7/31/15 | Task | | Summary | | External Milestone | | Inactive Summary | | Manual Summary Rollup | | Finish-only | |
| | Split | | Project Summary | | Inactive Task | | Manual Task | | Manual Summary | | Deadline | |
| | Milestone | | External Tasks | | Inactive Milestone | | Duration-only | | Start-only | | Progress | |