WR	Wrigh	t-Ryan Construction - Rice Library WRC Job #211010		Week 1					Week 1				Week 2				Week 3						
Wright-Ryan	Look Ahead Schedule 4/5/21-4/24/21			М	т	W	тн	F	s	V	1 т	w	тн	F	s		M	т	w	тн	F	s	
Resp.	Area	Task		4/5	4/6	4/7	4/8	4/9	4/10	C1/17	4/13	4/14	4/15	4/16	4/17		4/19	4/20	4/21	4/22	4/23	4/24	
D = Delivery; N = Area Available but Not Started; L = Late; RED = Holiday; Gray = No Work Days																							
Rice Library Exterior																							
H.L. Patten	Lower Parking Lot	Ledge Exposure		Х	Х	Х	Х	Х															
H.L. Patten	Lower Parking Lot	Removal of trees at Traip Avenue		Х	X																		
Titcomb Surveyors	Site	Locate elevator pit and shoot floor elevations					X	X															
United Drilling Inc.	Lower Parking Lot	Drill Elevator Pit					Х	Х		>	X	Х											
H.L. Patten	Lower Parking Lot	Excavate Foundations											Х	Х			Х	X	Х				
MasCon	Lower Parking Lot	Form and pour elevator pit																		Х	Х		
MasCon	Lower Parking Lot	Form and pour foundations																		Х	Х		
H.L. Patten	Lower Parking Lot	Coordinate Basin installation with Kittery Public Works - David Rich											х	х									
Historic Rice Interior																							
WRC	Interior Rooms	Catalog of existing conditions		Х	X																		
Yankee Electric	Basement	Review of site loaction and conditions with CMP		Х																			
Yankee Electric	Basement	Review placement of CT Cabinet and Meter								>	X	Х	Х	Х									
WRC	E-commons	Review of extra work for sub pricing		Х	X	X	X	X															