

ID	Task Name	Duration	Start	Finish	Late Start	Late Finish	Calendar																												
							7/26	8/2	8/9	8/16	8/23	8/30	9/6	9/13	9/20	9/27	10/4	10/11	10/18	10/25	11/1	11/8	11/15	11/22	11/29	12/6	12/13	12/20							
344	NEW SEPTAGE RECEIVING	320 days	Wed 7/23/14	Tue 10/13/15	Wed 7/23/14	Wed 10/21/15																													
370	INSTALL FANS	7 days	Mon 8/3/15	Tue 8/11/15	Mon 8/3/15	Wed 10/21/15																													
371	INSTALL FLOOD SWITCH ALARM	2 days	Mon 8/29/15	Tue 8/30/15	Tue 10/20/15	Wed 10/21/15																													
373	INSTALL DEHUMIDIFIER	1 day	Mon 6/29/15	Mon 6/29/15	Wed 10/21/15	Wed 10/21/15																													
377	INSTALL 8" ODOR PIPE	2 days	Mon 6/29/15	Tue 6/30/15	Mon 10/5/15	Wed 10/7/15																													
379	Final electrical tins	42 days	Mon 6/15/15	Tue 9/15/15	Mon 6/15/15	Tue 10/6/15																													
380	FINAL INSTRUMENTATION	15 days	Mon 8/17/15	Tue 10/6/15	Mon 8/17/15	Wed 10/7/15																													
381	START UP NEW EQUIPMENT	5 days	Wed 10/7/15	Tue 10/13/15	Wed 10/7/15	Wed 10/14/15																													
385	NEW GARAGE	96 days	Tue 4/14/15	Tue 8/25/15	Tue 4/14/15	Wed 10/21/15																													
404	OH DOORS	3 days	Mon 7/6/15	Wed 7/8/15	Mon 10/19/15	Wed 10/21/15																													
409	START UP BUILDING	2 days	Mon 8/24/15	Tue 8/25/15	Fri 10/16/15	Mon 10/19/15																													
413	HEADWORKS	324 days?	Wed 7/23/14	Mon 10/19/15	Wed 7/23/14	Wed 10/21/15																													
421	RESTORE ANY CONCRETE DEFECTS	5 days	Mon 6/29/15	Fri 7/3/15	Thu 10/15/15	Wed 10/21/15																													
423	INSTALL NEW GRIT PUMP	4 days	Mon 7/13/15	Thu 7/16/15	Tue 10/13/15	Fri 10/16/15																													
426		3 days	Fri 7/17/15	Tue 7/21/15	Mon 10/19/15	Wed 10/21/15																													
433	HEAT TRACE CONCENTRATE LINE	2 days	Wed 6/24/15	Thu 6/25/15	Mon 10/12/15	Wed 10/14/15																													
435	INSTALL ALUMINUM GRATING	2 days	Mon 8/17/15	Tue 8/18/15	Mon 10/12/15	Wed 10/14/15																													
436	ROUGH IN ELECTRICAL	2 days	Wed 7/8/15	Mon 7/20/15	Wed 7/8/15	Wed 10/21/15																													
439	FINISH ELECTRIC TY INS	1 day	Mon 8/10/15	Wed 10/14/15	Mon 8/10/15	Wed 10/14/15																													
440	START UP & TEST NEW GRIT EQUIPMENT	3 days	Thu 10/15/15	Mon 10/19/15	Thu 10/15/15	Mon 10/19/15																													
444	Control Building	67 days	Mon 6/18/15	Tue 8/18/15	Mon 6/18/15	Wed 10/21/15																													
450	REMOVE AND REINSTALL OH DOORS	3 days	Wed 7/22/15	Fri 7/24/15	Mon 10/19/15	Wed 10/21/15																													
452	TOUCH UP PAINT	2 days	Mon 8/10/15	Tue 8/18/15	Mon 8/10/15	Mon 10/19/15																													
456	BLOWER BUILDING	62 days	Mon 6/22/15	Tue 9/15/15	Fri 8/21/15	Mon 10/19/15																													
457	CUT MASONRY OPENINGS	5 days	Mon 6/22/15	Fri 6/26/15	Tue 9/15/15	Mon 9/21/15																													
458	SET NEW FAN	4 days	Mon 6/29/15	Thu 7/2/15	Mon 9/28/15	Thu 10/1/15																													
459	SET NEW LOUVERS & DAMPERS	3 days	Mon 6/29/15	Wed 7/1/15	Mon 9/28/15	Thu 9/24/15																													
460	REPLACE 16" VALVE OPERATORS	4 days	Mon 7/20/15	Thu 7/23/15	Mon 9/28/15	Thu 10/1/15																													
461	INSTALL NEW BLOWER	2 days	Mon 8/24/15	Tue 8/25/15	Fri 9/25/15	Mon 9/28/15																													
462	AIR PIPING	3 days	Wed 8/26/15	Fri 8/28/15	Tue 9/29/15	Thu 10/1/15																													
463	NEW ELECTRIC	7 days	Mon 8/31/15	Tue 9/8/15	Fri 10/2/15	Mon 10/12/15																													
465	START UP NEW EQUIPMENT	5 days	Wed 9/9/15	Tue 9/15/15	Tue 10/13/15	Mon 10/19/15																													
478	PUMPSTATION #9	278 days	Wed 7/23/14	Fri 8/14/15	Wed 7/23/14	Mon 10/19/15																													
485	REPAVE	2 days	Fri 8/29/14	Mon 9/1/14	Wed 10/14/15	Thu 10/15/15																													
486	RESTORE SITE	2 days	Tue 9/2/14	Wed 9/3/14	Fri 10/16/15	Mon 10/19/15																													
514	PUMP STATION #21	286 days?	Wed 7/23/14	Wed 8/26/15	Wed 7/23/14	Mon 10/19/15																													
518	REPAVE	2 days	Mon 8/24/15	Tue 8/25/15	Thu 10/15/15	Fri 10/16/15																													
519	RESTORE SITE	1 day	Wed 8/26/15	Wed 8/26/15	Mon 10/19/15	Mon 10/19/15																													
522	WWTF GENERAL STEWORK	292 days	Tue 8/5/14	Wed 9/16/15	Tue 8/5/14	Mon 10/19/15																													
536	SPREAD LOAM	5 days	Mon 8/17/15	Fri 8/28/15	Mon 8/17/15	Fri 10/2/15																													
537	PAVEMENT	10 days	Tue 8/25/15	Fri 9/11/15	Tue 8/25/15	Thu 10/15/15																													
538	FERTILIZE AND SEED	3 days	Mon 8/17/15	Wed 9/16/15	Mon 8/17/15	Mon 10/19/15																													
541	TOTAL SUBSTANTIAL COMPLETION	2 days	Tue 10/20/15	Wed 10/21/15	Tue 10/20/15	Wed 10/21/15																													