

ID	Task Name	Duration	Start	Finish	Late Start	Late Finish	June		
							7/26	9/27	11/29
344	NEW SEPTAGE RECEIVING	320 days	Wed 7/23/14	Tue 10/13/15	Wed 7/23/14	Wed 10/14/15	[Gantt bar from 7/23/14 to 10/14/15]		
379	Final electrical tyins	42 days	Mon 6/15/15	Tue 9/15/15	Mon 6/15/15	Wed 10/7/15	[Gantt bar from 6/15/15 to 10/7/15]		
380	FINAL INSTRUMENTATION	15 days	Mon 8/17/15	Tue 10/6/15	Mon 8/17/15	Wed 10/7/15	[Gantt bar from 8/17/15 to 10/7/15]		
381	START UP NEW EQUIPMENT	5 days	Wed 10/7/15	Tue 10/13/15	Wed 10/7/15	Wed 10/14/15	[Gantt bar from 10/7/15 to 10/14/15]		
413	HEADWORKS	324 days?	Wed 7/23/14	Mon 10/19/15	Wed 7/23/14	Mon 10/19/15	[Gantt bar from 7/23/14 to 10/19/15]		
439	FINISH ELECTRIC TY IN'S	1 day	Mon 8/10/15	Wed 10/14/15	Mon 8/10/15	Wed 10/14/15	[Gantt bar from 8/10/15 to 10/14/15]		
440	START UP & TEST NEW GRIT EQUIPMENT	3 days	Thu 10/15/15	Mon 10/19/15	Thu 10/15/15	Mon 10/19/15	[Gantt bar from 10/15/15 to 10/19/15]		
456	BLOWER BUILDING	62 days	Mon 6/22/15	Tue 9/15/15	Mon 6/22/15	Mon 10/19/15	[Gantt bar from 6/22/15 to 10/19/15]		
458	SET NEW FAN	4 days	Mon 6/29/15	Thu 7/2/15	Mon 10/5/15	Fri 10/9/15	[Gantt bar from 6/29/15 to 10/9/15]		
459	SET NEW LOUVERS & DAMPERS	3 days	Mon 6/29/15	Wed 7/1/15	Tue 10/6/15	Fri 10/9/15	[Gantt bar from 6/29/15 to 10/9/15]		
463	NEW ELECTRIC	7 days	Mon 8/31/15	Tue 9/8/15	Mon 8/31/15	Mon 10/12/15	[Gantt bar from 8/31/15 to 10/12/15]		
465	START UP NEW EQUIPMENT	5 days	Wed 9/9/15	Tue 9/15/15	Tue 10/13/15	Mon 10/19/15	[Gantt bar from 9/9/15 to 10/19/15]		
478	PUMPSTATION #9	292 days	Wed 7/23/14	Thu 9/3/15	Wed 7/23/14	Mon 10/19/15	[Gantt bar from 7/23/14 to 10/19/15]		
485	REPAVE	2 days	Mon 8/31/15	Tue 9/1/15	Wed 10/14/15	Thu 10/15/15	[Gantt bar from 8/31/15 to 10/15/15]		
486	RESTORE SITE	2 days	Wed 9/2/15	Thu 9/3/15	Fri 10/16/15	Mon 10/19/15	[Gantt bar from 9/2/15 to 10/19/15]		
514	PUMP STATION #21	286 days?	Wed 7/23/14	Wed 8/26/15	Wed 7/23/14	Mon 10/19/15	[Gantt bar from 7/23/14 to 10/19/15]		
518	REPAVE	2 days	Mon 8/24/15	Tue 8/25/15	Thu 10/15/15	Fri 10/16/15	[Gantt bar from 8/24/15 to 10/16/15]		
519	RESTORE SITE	1 day	Wed 8/26/15	Wed 8/26/15	Mon 10/19/15	Mon 10/19/15	[Gantt bar from 8/26/15 to 10/19/15]		
541	TOTAL SUBSTANTIAL COMPLETION	2 days	Tue 10/20/15	Wed 10/21/15	Tue 10/20/15	Wed 10/21/15	[Gantt bar from 10/20/15 to 10/21/15]		

Project: 10 6 15
Date: Thu 10/8/15

Task		Rolled Up Critical Task		Project Summary		Inactive Summary		Start-only	
Critical Task		Rolled Up Milestone		Group By Summary		Manual Task		Finish-only	
Milestone		Rolled Up Progress		Inactive Task		Duration-only		Progress	
Summary		Split		Inactive Task		Manual Summary Rollup		Deadline	
Rolled Up Task		External Tasks		Inactive Milestone		Manual Summary			