

Sargent Corporation
Town of Kittery - Route 236 Sewer Extensions

ID	Task Name	Duration	Start	Finish	Dec 7, '14	Jan 18, '15	Mar 1, '15	Apr 12, '15	May 24, '15	Jul 5, '15	Aug 16, '15	Sep 27, '15	Nov 8, '15	Dec 20, '15	Jan 31, '16	Mar 13, '16	Apr 24, '16	Jun 5, '16	Jul 17, '16
1	Pre-Con Meeting	0 days	Fri 2/27/15	Fri 2/27/15			◆ 2/27												
50	Pump Stations - Prefabricated & Internal Piping	148 days	Fri 2/27/15	Fri 9/25/15			▶												
52	Lead Time for Pump Station Delivery	138 days	Fri 2/27/15	Fri 9/11/15			▶												
51	Set & Install Internal Suction and Discharge Piping	10 days	Mon 9/14/15	Fri 9/25/15															
49	CMP Right-of-Way Easement Delay	78 days	Fri 3/6/15	Wed 6/24/15			▶												
48	Contract Signed	0 days	Tue 3/24/15	Tue 3/24/15			◆ 3/24												
10	Mobilization	5 days	Mon 3/30/15	Fri 4/3/15			■												
11	PS Site Clearing / Stumping & Roadway Tree Trimming	5 days	Mon 4/6/15	Fri 4/10/15			▶												
12	Install & Monitor Erosion Control Measures	147 days	Mon 4/6/15	Fri 10/30/15			▶												
22	Route 236 (Crew 1) STA 202+88 to STA 231+80	25 days	Mon 4/6/15	Fri 5/8/15			▶												
23	Install Sewer Piping (2,900') & Manholes (11)	25 days	Mon 4/6/15	Fri 5/8/15			▶												
31	Martin Road (Crew 2) STA 509+54 to STA 637+87	58 days	Mon 4/13/15	Thu 7/2/15			▶												
32	Install Sewer Piping (5,800') & Manholes (21) section 1	39 days	Mon 4/13/15	Fri 6/5/15			▶												
34	Ridgewood Drive (Crew 2) STA 700+00 to STA 704+66	6 days	Mon 6/8/15	Mon 6/15/15															
35	Install Sewer Piping (470') & Manholes (3)	6 days	Mon 6/8/15	Mon 6/15/15															
33	Install Sewer Piping (5,800') & Manholes (21) section 2	13 days	Tue 6/16/15	Thu 7/2/15															
24	Dana Avenue (Crew 1) STA 400+00 to STA 414+02	68 days	Mon 5/11/15	Fri 8/14/15			▶												
25	Install Gravity Piping (950') & Manholes (5)	14 days	Mon 5/11/15	Fri 5/29/15			▶												
26	Install Force Main Piping & Services (482')	10 days	Mon 8/3/15	Fri 8/14/15															
45	Install Services	122 days	Mon 5/11/15	Fri 10/30/15			▶												
47	Install services	122 days	Mon 5/11/15	Fri 10/30/15			▶												
46	Install services (by Crew #2)	40 days	Mon 7/6/15	Fri 8/28/15															
4	Binder Paving	92 days	Mon 5/18/15	Fri 9/25/15			▶												
5	Prep & Pave - Route 236	2 days	Mon 5/18/15	Tue 5/19/15			■												
6	Binder Paving - Martin, Ridgewood	3 days	Mon 8/17/15	Wed 8/19/15															
7	Dana, Manson, Stevenson, Ranger Dr.	10 days	Mon 9/14/15	Fri 9/25/15															
27	Manson Road (Crew 1) STA 300+00 to STA 322+00 and STA 800+00 to STA 802+08	29 days	Mon 6/1/15	Fri 7/10/15			▶												
28	Install Sewer Piping (3,000') & Manholes (12)	29 days	Mon 6/1/15	Fri 7/10/15			▶												
8	Surface Paving 2015	1 day	Tue 6/2/15	Tue 6/2/15			■												
9	Surface Paving - Route 236	1 day	Tue 6/2/15	Tue 6/2/15			■												

Date: Wed 6/24/15

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Progress			
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only					

Sargent Corporation
Town of Kittery - Route 236 Sewer Extensions

ID	Task Name	Duration	Start	Finish	Dec 7, '14	Jan 18, '15	Mar 1, '15	Apr 12, '15	May 24, '15	Jul 5, '15	Aug 16, '15	Sep 27, '15	Nov 8, '15	Dec 20, '15	Jan 31, '16	Mar 13, '16	Apr 24, '16	Jun 5, '16	Jul 17, '16
16	Cross Country West (Crew 1) STA 5+60 to STA 10+89 and STA 126+74 to STA 144+45 and STA 200+00 to STA 202+88	106 days	Wed 6/3/15	Fri 10/30/15															
17	Tree Clearing	2 days	Wed 6/3/15	Thu 6/4/15															
18	Blasting at Cross-Country	10 days	Mon 6/29/15	Mon 7/13/15															
19	Install Sewer Piping (4,400') & Manholes (17)	41 days	Thu 9/3/15	Fri 10/30/15															
29	Stevenson Road - North Section (Crew 1) STA 322+03 to STA 334+68	20 days	Mon 7/13/15	Fri 8/7/15															
30	Install Sewer Piping (1,300') & Manholes (4)	20 days	Mon 7/13/15	Fri 8/7/15															
13	Cross Country East (Crew 2) STA 100+00 to STA 117+66 and STA 0+00 to STA 3+00	55 days	Wed 7/15/15	Wed 9/30/15															
14	Tree Clearing	2 days	Wed 7/15/15	Thu 7/16/15															
15	Install Sewer Piping (2100') & Manholes (5)	17 days	Tue 9/8/15	Wed 9/30/15															
20	I-95 HDD Crossing	15 days	Mon 7/27/15	Fri 8/14/15															
21	Install 16"/10" HDD Piping	15 days	Mon 7/27/15	Fri 8/14/15															
41	Pump Station #23 Manson Road (Crew 1)	6 days	Mon 8/10/15	Mon 8/17/15															
42	Install Wet Well	6 days	Mon 8/10/15	Mon 8/17/15															
39	Pump Station #22 Utility Corridor (Crew 1)	12 days	Tue 8/18/15	Wed 9/2/15															
40	Install Wet Well & Shoring System	12 days	Tue 8/18/15	Wed 9/2/15															
43	Pump Station #24 Martin Road (Crew 2)	5 days	Mon 8/31/15	Fri 9/4/15															
44	Install Wet Well	5 days	Mon 8/31/15	Fri 9/4/15															
2	Contract Substantial Completion	0 days	Mon 1/18/16	Mon 1/18/16															
36	Surface Paving 2016	13 days	Mon 5/16/16	Wed 6/1/16															
37	Prep for Surface Paving	10 days	Mon 5/16/16	Fri 5/27/16															
38	Surface Paving	10 days	Thu 5/19/16	Wed 6/1/16															
3	Contract Final Completion	0 days	Mon 6/27/16	Mon 6/27/16															

◆ 1/18

◆ 6/27

Date: Wed 6/24/15

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	